

1. AIRCRAFT MODEL <b>CH-47D</b>	2. NOMENCLATURE <b>HELICOPTER, CARGO</b>	3. AIRCRAFT SERIAL NUMBER <b>9100244</b>		
4. REMARKS	5. ORGANIZATION LOCATION	6. DATE	7. ENTRY NUMBER	8. PID
AIRCRAFT S/N 7923400 CH47C INDUCTED AND CONVERTED TO CH47D, S/N 9100244 ON 3 FEB 1992 TOTAL TIME AT MODIFICATION: 1528.0 HRS K.L. MRUK	BOEING HELICOPTER, PHILA., PA.	04-Feb-1992	1	ZZ9999
AIRCRAFT S/N 9100244 TEST FLOWN AND ACCEPTED AT 1533.8 HRS. K.L. MRUK	BOEING HELICOPTER, PHILA., PA.	24-Feb-1992	1	ZZ9999
AIRCRAFT ACCEPTED BY AASF #3, PEORIA, IL. AT 1533.8 AIRCRAFT HOURS.	AASF #3, PEORIA IL. 61607-1497	04-Mar-1992	1	EL9720
ONE TIME & RECURING INSPECTION OF CROSS SHAFT ADAPTER COMPLIED WITH I/A/W TB 1-1520-240-20-62 (CH-47-92-ASAM-04) AT 1561.2 AIRCRAFT HOURS.	AASF #3, PEORIA IL. 61607-1497	23-Apr-1992	1	EL9720
REPLACEMENT OF HI-LOK FASTENERS IN L/H AND R/H BUTT LINE 18 BEAMS AT FUSELAGE STATION 83 TO 120 PREVIOUSLY COMPLIED WITH BY BOEING HELICOPTER PRIOR TO ISSUE I/A/W TB 1-1520-240-50-02 (CH-47-92-ASAM-05)	AASF #3, PEORIA IL. 61607-1497	26-Jul-1992	1	EL9720
OCM/ACE PREFORMED AT 1641 AIRCRAFT HOURS AT PEORIA IL. BY ACE TEAM N. EASTMAN	AVSCON OMCSFC, ST. LOUIS MO.	01-Sep-1992	1	ZZ9999
ONE TIME REPLACEMENT OF SCREWS IN FLIGHT ACTUATORS COMPLIED WITH I/A/W TB 1-1520-240-20-63 (CH-47-93-02) AT 1649.9 AIRCRAFT HOURS.	PEORIA, IL. 61607-1497, PEORIA, IL. 61607-1497	05-Nov-1992	1	EL9720
ONE TIME INSPECTION FOR BRAYCO 599 COMPLIED WITH I/A/W GEM-93-ASAM-01, AT 1649.9 ACFT HRS.	AASF #3, PEORIA, IL. 61607-1497	04-Dec-1992	1	SC9393
RECURRING INSP. REQ. OF HI-LOCK FASTENERS AT FUSELAGE STA. 80 TO 120 INITIALLY C/W I/A/W TB 1-1520-240-20-64 (CH-47-93-ASAM-02) AT 1702.1 ACFT HRS.	AASF #3, PEORIA, IL. 61607-1497	25-Mar-1993	1	EL9720
PHASE MAINTENANCE INSPECTION #1 COMPLETED AT 1727.2 ACFT HRS. PHASE MAINTENANCE INSPECTION #2 DUE AT 1927.2 ACFT HRS.	AASF #3, PEORIA, IL. 61607-1497	04-Jun-1993	1	EL7920
ONE TIME INSPECTION TO IDENTIFY UNSERVICEABLE ENGINE TRANSMISSION C/W I/A/W TB 1-1520-240-20-66 (CH-47-93-03) AT 1827.6 ACFT HRS. P. JENDRZEJCZYK	AASF #3, PEORIA, IL. 61607-1497	11-Aug-1993	1	ZZ9999
ACE AACE PERFORMED AT 1847 ACFT HRS. AT PEORIA, IL. BY ACE TEAM MEMBER J F. SCHROIDER	AVCOM ACE/OCM, ST. LOUIS, MO.	30-Aug-1993	1	ZZ9999

1. AIRCRAFT MODEL <b>CH-47D</b>	2. NOMENCLATURE <b>HELICOPTER, CARGO</b>		3. AIRCRAFT SERIAL NUMBER <b>9100244</b>		
4. REMARKS	5. ORGANIZATION LOCATION	6. DATE	7. ENTRY NUMBER	8. PID	
ONE TIME RECURING INSPECTION OF CONNECTING LINKS PN 145C3340-10 UNTIL REPLACEMENT INITIALLY C/W I/A/W TB 1-1520-240-20-68 (CH-47-94-ASAM-03) AT 1888.0 ACFT HRS.	AASF #3, PEORIA, IL. 61607-1497	26-Jan-1994	1	SC9393	
ONE TIME INSPECTION OF PILOT COPILOT SEAT BELT C/W I/A/W TB 1-1520-240-20-69 (CH-47-94-ASAM-04) AT 1904.7 ACFT HRS.	AASF #3, PEORIA, IL. 61607-1497	11-Feb-1994	1	SC9393	
PHASE MAINTENANCE INSPECTION #2 COMPLETED AT 1927.2 ACFT HRS. PHASE MAINTENANCE INSPECTION #3 DUE AT 2127.2 ACFT HRS.	AASF #3, PEORIA, IL. 61607-1497	22-Mar-1994	1	EL9720	
ONE TIME AND RECURRING INSPECTION OF HYDRAULIC PUMPS C/W I/A/W TB 1-1520-240-20-70 (CH-47-94 ASAM-06) AT 1927.2 ACFT HRS.	AASF #3, PEORIA, IL. 61607-1497	28-Apr-1994	1	SC9393	
ONE TIME INSP. OF 5,000 POUND TIE-DOWN RING ASSY. PN114S2893 C/W I/A/W TB 1-1520-240-20-71 (CH-47-94-ASAM-05) AT 1927.2 ACFT HRS.	AASF #3, PEORIA, IL. 61607-1497	28-Apr-1994	2	SC9393	
ACE AACE PERFORMED AT 2038 ACFT HRS. AT PEORIA, IL. BY ACE TEAM MEMBER N F. SCHROIDER	AVCOM ACE/OCM, ST. LOUIS, MO.	03-Nov-1994	1	ZZ9999	
ONE TIME INSP. OF UPPER BOOST ACTUATOR SERIAL NUMBER C/W I/A/W TB 1-1520-243-20-2 AT 2058.7 ACFT HRS.	AASF #3, PEORIA, IL. 61607-1497	08-Dec-1994	1	EL9720	
ONE TIME & RECURRING DAILY INSP OF THRUST IDLER ASSY. C/W I/A/W TB 1-1520-243-20-1 AT 2060.4 ACFT HRS.	AASF #3, PEORIA, IL. 61607-1497	21-Dec-1994	1	SC9393	
ONE TIME TORQUE VERIFICATION OF NUT SECURING ALL PTU MOTORS TO PUMPS C/W AT 2071.1 ACFT HRS. I/A/W TB 1-1520-243-20-4	AASF #3, PEORIA, IL. 61607-1497	27-Jan-1995	1	EL9720	
EBC-302HM EMERGENCY LOCATOR BEACON PREVIOUSLY INSTALLED I/A/W AIRWORTHINESS RELEASE 28JUL89	AASF #3, PEORIA, IL. 61607-1497	30-Jan-1995	1	SC9393	
ONE TIME INSPECTION FOR STRATORPOWER PUMPS C/W AT 2087.2 ACFT HRS. I/A/W CH-47-95-ASAM-04 (TB 1-1520-240-20-75)	AASF #3, PERORIA, IL. 61607-1497	29-Mar-1995	1	SC9393	
SOF GROUNDING ONE TIME INSPECTION OF THE FWD & AFT LOWER DRIVE LINK TO SWASHPLATE RETAINING HARDWARE AND TORQUE CHECK C/W I/A/W TB 1-1520-240-20-76 (SOF-CH-47-95-02) AT 2104.4 ACFT HRS.	AASF #3, PEORIA, IL. 61607-1497	06-May-1995	1	SC9393	

1. AIRCRAFT MODEL <b>CH-47D</b>	2. NOMENCLATURE <b>HELICOPTER, CARGO</b>		3. AIRCRAFT SERIAL NUMBER <b>9100244</b>		
4. REMARKS	5. ORGANIZATION LOCATION	6. DATE	7. ENTRY NUMBER	8. PID	
INSPECTION AND LUBRICATION OF FLIGHT CONTROL ROD END BEARINGS AT NEXT PHASE I/A/W CH-47-95-ASAM-05 (TB 1-1520-240-20-77) AT 2115.0 ACFT HRS.	AASF #3, PEORIA, IL. 61607-1497	30-May-1995	1	SC9393	
OCM/ACE & AACE PERFORMED AT 2117 ACFT HRS. AT PEORIA, IL. BY ACE TEAM MEMBER J. D. SCHIROEDER	AVCOM ACE/OCM TEAM D, ST. LOUIS, MO.	08-Jul-1995	1	ZZ9999	
PHASE MAINTENANCE INSPECTION #3 COMPLETED AT 2127.2 ACFT HRS. PHASE MAINTENANCE INSPECTION #4 DUE AT 2327.2 ACFT HRS.	AASF #3, PEORIA, IL. 61607-1497	06-Sep-1995	1	EL9720	
ONE TIME AND RECURRING INSPECTION OF AFT VERTICAL SHAFT I/A/W CH-47-95-ASAM-08 (TB 1-1520-240-20-78) C/W 2129.0 ACFT HRS.	AASF #3, PEORIA, IL. 61607-1497	18-Sep-1995	1	SC9393	
INSTALLED MWO 1-1520-240-50-60 IMPROVED/ADJUSTABLE ENGINE AFT MOUNT LINK ASSY @ 2140.1 ACFT HRS (RUN-OUT DATA & LENGTHS ATTACHED). BY AL TATMAN	AASF #3, PEORIA, IL. 61607-1497	07-Nov-1995	1	ZZ9999	
ONE TIME INSPECTION AFT LANDING GEAR DRAG LINKS AND ORDER REPLACEMENT OF DRAG LINKS WITH -3. I/A/W CH-47-96-ASAM-01 (TB 1-1520-240-20-80) C/W 2140.1 ACFT HRS.	AASF #3, PEORIA, IL. 61607-1497	08-Nov-1995	1	SC9393	
INSTALLED TB 1-1520-240-20-52 QUICK REACTION TRIMBLE TRIMPLACK GLOBAL POSITIONING SYSTEM PROVISIONS @ 2157.5 ACFT HRS. BY AL TATMAN PROJECT OLR FTCKY	AASF #3, PEORIA, IL. 61607-1497	02-Jan-1996	1	ZZ9999	
ONE TIME VISUAL INSPECTION OF PRESSURE GAUGE FOR ID. TAPE LOCATION I/A/W CH-47-96-ASAM-03 (TB 1-1520-240-20-82) CW 2179.9 ACFT HRS	AASF #3, PEORIA, IL. 61607-1497	02-Feb-1996	1	EL9720	
ONE TIME INSPECTION OF FWD AND AFT ROTOR HUBS TO ENSURE FLOW OF LUBE OIL TO HORIZONTAL HINGE PIN BEARINGS. I/A/W CH-47-96-ASAM-04 (TB 1-1520-240-20-83) C/W AT 2251.7 ACFT HRS.	AASF #3, PEORIA, IL. 61607-1497	10-Jun-1996	1	SC9393	
ONE TIME INSPECTION OF FWD CONTROL INSTALLATION FOR THE MANUFACTURE OF P/N 114R3650-3 BOLTS BY ACCURATE. I/A/W CH-47-96-ASAM-05 (TB 1-1520-240-20-84) C/W AT 2264.0 ACFT HRS. INSPECTION PERFORMED AT EAATS I/A/W PHONE CALL FROM GARY SHOEMAKER TI.	AASF #3, PEORIA, IL. 61607-1497	02-Jul-1996	1	SC9393	

1. AIRCRAFT MODEL <b>CH-47D</b>	2. NOMENCLATURE <b>HELICOPTER, CARGO</b>		3. AIRCRAFT SERIAL NUMBER <b>9100244</b>		
4. REMARKS	5. ORGANIZATION LOCATION	6. DATE	7. ENTRY NUMBER	8. PID	
ONE TIME VISUAL INSPECTION AND RECORDS CHECK OF THE UPPER BOOST ACTUATORS AND PULL TEST OF SWASHPLATE. I/A/W CH-47-96-ASAM-06 (TB 1-1520-240-20-85) CW AT 2273.0 ACFT HRS. AT EAATS.	AASF #3, PEORIA, IL. 61607-1497	11-Jul-1996	1	SC9393	
ONE TIME VISUAL INSPECTION THE BOND LINES ON THE 114P8079-2 AND -3 STRAP ASSEMBLIES FOR LOOSENESS AROUND THE EDGES CH-47-96-ASAM-07 (TB 1-1520-240-20-86) CW AT 2299.1 ACFT HRS. AT EAATS.	AASF #3, PEORIA, IL. 61607-1497	12-Aug-1996	1	SC9393	
ONE TIME VISUAL INSPECTION FOR CERTAIN SERIAL NUMBERED FWD TRANSMISSION MAIN LUBRICATION PUMPS C/W I/A/W CH-47-96-ASAM-08 (TB 1-1520-240-20-88) AT 2304.0 ACFT HRS.	AASF #3, PEORIA, IL. 61607-1497	22-Aug-1996	1	SC9393	
ONE TIME RECORDS CHECK, VISUAL INSP FOR & REMOVAL OF CERTAIN SERIAL NUMBER SYNCH DRIVE SHAFTS C/W I/A/W CH-47-97-ASAM-01 (TB 1-1520-240-20-90) AT 2327.2 ACFT HRS.	AASF #3, PEORIA, IL. 61607-1497	15-Oct-1996	1	SC9393	
PHASE MAINTENANCE INSPECTION #4 COMPLETED AT 2327.2 ACFT HRS. PHASE MAINTENANCE INSPECTION #1 DUE AT 2527.2 ACFT HRS.	AASF #3, PEORIA, IL. 61607-1497	12-Nov-1996	1	EL9720	
ONE TIME VISUAL INSPECTION OF FORWARD TRANSMISSION MOUNTING BARREL NUTS, P/N NAS 577B20A C/W I/A/W SOF CH-47-97-01 (TB 1-1520-240-20-91). AT 2327.7 ACFT HRS.	AASF #3, PEORIA, IL. 61607-1497	15-Nov-1996	1	SC9393	
INSTALLATION OF GUARD AROUND CARGO HOOK RELEASE SWITCH ON WINCH/HOIST OPERATORS GRIP C/W I/A/W CH-47-97-ASAM-02 (TB 1-1520-240-20-92). AT 2345.1 ACFT HRS.	AASF #3, PEORIA, IL. 61607-1497	14-Jan-1997	1	SC9393	
ONE TIME AND RECURRING INSP. OF CABIN AND RAMP 5,000 POUND FITTINGS C/W I/A/W CH-47-97-ASAM-03 (TB 1-1520-240-20-94). AT 2354.3 ACFT HRS.	AASF #3, PEORIA, IL. 61607-1497	14-Feb-1997	1	SC9393	
ONE TIME VISUAL INSP & REPLACEMENT OF CERTAIN P/N 4C3074 CRISSAIR, INC. CHECK VALVE C/W I/A/W CH-47-97-ASAM-04 (TB 1-1520-240-20-96) AT 2362.4 ACFT HRS.	AASF #3, PEORIA, IL. 61607-1497	20-Mar-1997	1	SC9393	

1. AIRCRAFT MODEL <b>CH-47D</b>	2. NOMENCLATURE <b>HELICOPTER, CARGO</b>		3. AIRCRAFT SERIAL NUMBER <b>9100244</b>		
4. REMARKS	5. ORGANIZATION LOCATION	6. DATE	7. ENTRY NUMBER	8. PID	
ONE TIME INSP & REPLACEMENT OF AN320-12 CASTELLATED NUTS MADE BY GREER STOP NUT INC C/W I/A/W CH-47-97-ASAM-05 (TB 1-1520-240-20-93) AT 2360.1 ACFT HRS.	AASF #3, PEORIA, IL. 61607-1497	20-Mar-1997	2	SC9393	
CH-47-97-ASAM-06 INFORMATIONAL UPDATE AND POSSIBLE SOLUTION FOR NAVSTAR AN/ASN-149(V1) GLOBAL POSITIONING SYSTEM CONTROL C/W AT 2369.1 ACFT HRS.	AASF #3, PEORIA, IL. 61607-1497	10-Apr-1997	1	SC9393	
NEXT PHASE & RECURRING INSPECTION AND LUBRICATION OF THE FLIGHT CONTROL ROD END BEARINGS IN THE FLIGHT CONTROL CLOSET AREA. C/W I/A/W CH-47-97-ASAM-08 (TB 1-1520-240-20-97) AT 7373.2 ACFT HRS.	AASF #3, PEORIA, IL. 61607-1497	24-Apr-1997	1	SC9393	
ONE TIME & RECURRING INSPECTION OF POWER DISTRIBUTION FEEDER WIRING FOR FRAYING/CHAFFING AND ARCING/BURNING: CERTAIN POWER DISTRIBUTION PANEL CIRCUIT BREAKERS FOR WATER INTRUSION INDUCED CORROSION C/W I/A/W CH-47-97-ASAM-07 (TB 1-1520-240-20-95) AT 2373.3 ACFT HRS.	AASF #3, PEORIA, IL. 61607-1497	25-Apr-1997	1	SC9393	
CH-47-97-ASAM-09 OPERATIONAL WARNING AND REPORT OF FLIGHT HOURS ON ALL T-62T-2B APU'S	AASF #3, PEORIA, IL. 61607-1497	03-Jun-1997	1	SC9393	
ONE TIME INSPECTION OF ANVIS/HUD POWER SUPPLY C/W I/A/W CH-47-97-ASAM-10 (TB 1-1520-240-23-99) AT 2441.1 ACFT HRS.	AASF #3, PEORIA, IL. 61607-1497	02-Oct-1997	1	SC9393	
CH-47-ASAM-98-03 (TB 1-2835-205-20-3) MANDATORY TORQUE CHECK AND REPLACEMENT OF APU BOLTS C/W AT 2526.1 ACFT HRS.	AASF #3, PEORIA, IL. 61607-1497	15-Oct-1997	1	SC9393	
CH-47-98-ASAM-01, UNCOMMANDED CONTROL INPUTS	AASF #3, PEORIA, IL. 61607-1497	15-Oct-1997	2	SC9393	
CH-47-98-ASAM-02 (TB 1-1520-240-20-100) N/A THIS ACFT EXTENSION FOR REPLACEMENT OF THE AFT LANDING DRAG LINK ASSEMBLIES	AASF #3, PEORIA, IL. 61607-1497	24-Oct-1997	1	SC9393	
MWO 55-1520-240-50-28 (SINGARS) PROVISION APPLIED 16DEC97 BOTH RECEIVER-TRANSMITTERS RT 1354/ARC-186 RESTORED TO OPERATION	PROJECT OLR FTCKY, PEORIA, IL. 61607-1497	16-Dec-1997	1	AT0607	

1. AIRCRAFT MODEL <b>CH-47D</b>	2. NOMENCLATURE <b>HELICOPTER, CARGO</b>		3. AIRCRAFT SERIAL NUMBER <b>9100244</b>		
4. REMARKS	5. ORGANIZATION LOCATION	6. DATE	7. ENTRY NUMBER	8. PID	
INSPECTION AND REPAIR OF PYLON CLAMSHELL DOOR COMPLIED WITH I/A/W TB 1-1520-240-20-89 AT 2464.4 AIRCRAFT HOURS	AASF #3, PEORIA, IL. 61607-1497	05-Jan-1998	1	EL9720	
SOF CH-47-98-01 (TB 1-1520-240-20-103) ONE TIME INSPECTION OF AFT UPPER BOOST ACTUATORS TO STATIONARY SWASHPLATE RETAINING HARDWARE CW AT 2484.7 ACFT HRS.	AASF #3, PEORIA, IL. 61607-1497	20-Mar-1998	1	SC9393	
INSTALLATION OF IMPROVED RAMP COMING ASSY. 414S3930-10 AND 414S3930-11 @ 2464.4 ACFT HRS. I/A/W BOEING VERTOL ENGINEERING DRAWING 414S3930	PROJECT OLR FTCKY, PEORIA, IL. 61607-1497	02-May-1998	1	AT0607	
CH-47-98-ASAM-04 (TB 1-1520-240-20-102) ONE TIME INSPECTION FOR AFT TRANSMISSIONS WITH SUSPECTED IMPROPERLY SHIMMED INPUT PINION GEAR ASSEMBLY C/W AT 2519.4 ACFT HRS.	AASF #3, PEORIA, IL. 61607-1497	19-May-1998	1	SC9393	
REMOVED TB 1-1520-240-20-52 QUICK REACTION TRIMBLE TRIMPACK GPS SYSTEM & PROVISIONS I/A/W MWO 1-1520-240-50-73 @ 2526.1 ACFT HRS.	PROJECT OLR FTCKY, PEORIA, IL. 61607-1497	10-Jun-1998	1	AT0607	
REMOVED AN/ARC-186 RADIO FROM PILOTS POSITION AND INSTALLED ONE AN/ARC-201 RADIO I/A/W MWO 55-1520-240-50-28	PROJECT OLR FTCKY, PEORIA, IL. 61607-1497	10-Jun-1998	2	AT0607	
LETTER OF AUTHORIZATION TO DEVIATE FROM CRITERIA IN TM 55-1520-240-23 ON REPAIR OF SEAT RAIL FITTING P/N 114S3104-113 AND -115 AUTHORIZED TO RETAIN THE RT. SIDE CRACKED FITTING UNTIL A REPLACEMENT PART IS OBTAINED. I/A/W MICHEAL B. JOHNSON AMCOM-LAR	AASF #3, PEORIA, IL. 61607-1497	24-Jun-1998	1	SC9393	
SOF CH-47-98-02 (TB 1-1520-240-20-105) FLIGHT RESTRICTIONS, PREFLIGHT INSPECTION AND RECURRING INSPECTION EVERY FOUR FLIGHT HOURS FOR AIRCRAFT WITH MWO 1-1520-240-50-67 NON-METALLIC SPLINE ADAPTERS FOR COMBINING TRANSMISSION COOLING FAN DRIVE SHAFT APPLIED.	AASF #3, PEORIA, IL. 61607-1497	17-Jul-1998	1	SC9393	
GEN-MIM-98-001 CHANGE OUT OF ALL MIL-L-23699 OIL LOTS 233 OR 234 C/W AT 2526.1 ACFT HRS.	AASF #3, PEORIA, IL. 61607-1497	26-Aug-1998	1	SC9393	

1. AIRCRAFT MODEL <b>CH-47D</b>	2. NOMENCLATURE <b>HELICOPTER, CARGO</b>	3. AIRCRAFT SERIAL NUMBER <b>9100244</b>		
4. REMARKS	5. ORGANIZATION LOCATION	6. DATE	7. ENTRY NUMBER	8. PID
STRUCTURAL REPAIR MADE TO BEAM STA 482 UNDER RH TROOP SEAT SUPPORT, RH TROOP SEAT SUPPORT REPLACED BY MOAVCRAD WO#982371	AASF #3, PEORIA, IL. 61607-1497	31-Aug-1998	1	SC9393
CH-47-98-ASAM-05 (TB 1-1520-240-20-101) N/A THIS ACFT REVISION TO CH-47-98-ASAM-02 AFT LANDING GEAR DRAG LINK ASSY -5 INSTALLED C/W AT 5995.4 ACFT HRS	AASF #3, PEORIA, IL. 61607-1497	22-Sep-1998	1	SC9393
OCM/ACE PERFORMED AT 2526 ACFT HRS. BY TEAM MEMBER BB AMCOM PROJECT OLR FT.C.KY. BY TOM MYERS	AMCOM PROJECT OLR FT.C.KY., PEORIA, IL. 61607-1497	29-Sep-1998	1	ZZ9999
PHASE MAINTENANCE INSPECTION #1 COMPLETED AT 2526.1 ACFT HRS. PHASE MAINTENANCE INSPECTION #2 DUE AT 2726.1 ACFT HRS.	AASF #3, PEORIA, IL. 61607-1497	13-Oct-1998	1	SC9393
CH-47-99-ASAM-01 (TB 1-1520-240-20-106) ONE TIME INSPECTION OF LAG DAMPENERS C/W AT 2561.6 ACFT HRS	AASF #3, PEORIA, IL. 61607-1497	10-Feb-1999	1	SC9393
CH-47-99ASAM-02 (TB 1-1520-240-20-107) RESTRICTED FLIGHT OPERATION, INSPECTION OF SERVOCYLINDER, RECURRING REPLACEMENT OF #1 & 2 FLT BOOST PRESSURE AND RETURN FILTER ELEMENTS AND HYD SYSTEM PURIFICATION UPON RECEIPT OF EQUIPMENT. INITIAL ENTRY C/W, AT 2563.7 ACFT HRS.	AASF #3, PEORIA, IL. 61607-1497	18-Feb-1999	1	SC9393
CH-47-99-ASAM-03 (TB 55-1520-240-20-108) ONE TIME AND RECURRING INSPECTION OF HOIST/CARGO HOOK CONTROL PANEL AND WATER INTRUSION IN THE COCKPIT. CW AT 2565.5 ACFT HRS.	AASF #3, PEORIA, IL. 61607-1497	11-Mar-1999	1	SC9393
CH-47-99-ASAM-04 (TB 1-1520-240-20-109) ONE TIME INSPECTION OF FORWARD AND AFT LONGITUDINAL CYCLIC TRIM YOKE BUSHING AND AIRCRAFT MAINTENANCE MANUAL CHANGES C/W AT 2565.5 ACFT HRS.	AASF #3, PEORIA, IL. 61607-1497	16-Mar-1999	1	SC9393
CH-47-99-ASAM-05 (TB 1-1520-240-20-110) EXTENSION FOR REPLACEMENT OF THE AFT LANDING GEAR DRAG LINK ASSEMBLIES THAT ARE SUSCEPTIBLE TO STRESS CORROSION CRACKING C/W AT 2577.5 ACFT HRS	AASF #3, PEORIA, IL. 61607-1497	27-Apr-1999	1	SC9393

1. AIRCRAFT MODEL <b>CH-47D</b>	2. NOMENCLATURE <b>HELICOPTER, CARGO</b>		3. AIRCRAFT SERIAL NUMBER <b>9100244</b>		
4. REMARKS	5. ORGANIZATION LOCATION	6. DATE	7. ENTRY NUMBER	8. PID	
SOF CH-47-99-01 (TB 1-1520-240-20-111) ONE TIME INSP OF SYNC SHAFT MOUNTING BRACKETS FOR PROPER CLEARANCE TO SYNC SHAFT C/W AT 2626.4 ACFT HRS.	AASF #3, PEORIA, IL. 61607-1497	02-Jul-1999	1	SC9393	
OCM/ACE PERFORMED AT 2641 ACFT HRS. BY TEAM MEMBER BB AMCOM PROJECT OLR FT. C. KY.	AMCOM PROJECT OLR FT.C. KY, PEORIA, IL. 61607-1497	23-Jul-1999	1	TM7612	
SOF CH-47-99-02 GROUNDING OF ALL CH-47 FOR CRACKED PLANETARY GEAR C/W AT 2645.7 ACFT HRS. ES THAT HAVE BEEN INSP AND CLEARED FOR OPERATION ACFT HRS.	AASF #3, PEORIA, IL.	07-Aug-1999	1	SC9393	
SOF CH-47-99-03 UPDATE OF SOF CH-47-99-02 UNGROUNDING OF XMSN WITH MG SERIAL NUMBER SUFIX	AASF #3, PEORIA, IL.	24-Aug-1999	1	SC9393	
SOF CH-47-99-04 (TB 1-1520-240-20-114) INSPECTION OF FWD & AFT XMSN GEAR/BEARING ASSY FOR VB PREFIX OPERATING LIMITATION C/W AT 2645.7 ACFT HRS.	AASF #3, PEORIA, IL.	26-Aug-1999	1	SC9393	
SOF CH-47-99-05 (TB 1-1520-240-20-115) REPLACEMENT OF SUSPECT FWD & AFT XMSN ASSY WITH ONES THAT HAVE BEEN INSP AND CLEARED FOR OPERATION.	AASF #3, PEORIA, IL.	13-Sep-1999	1	SC9393	
CH-47-00-SOF-01 (TB 1-2835-205-20-4) SOF INSPECTION OF APU SERIAL NUMBER A 00094 RETIREMENT LIFE BY STARTS AND RESTRICTIONS ON APU WITH OVER 2100 STARTS C/W AT 2651.0 ACFT HRS.	AASF #3, PEORIA, IL. 61607-1497	12-Oct-1999	1	SC9393	
SOF CH-47-00-02 REVISION TO SOF CH-47-00-01 AUXILIARY POWER UNIT	AASF #3, PEORIA, IL. 61607-1497	08-Nov-1999	1	SC9393	
SOF CH-47-00-03 (TB 1-1520-240-20-116) INCREASE OF OPERATION LIMITATION FOR FORWARD AND AFT XMSN WITH GEAR/BEARING ASSEMBLIES IDENTIFIED BY SERIAL NUMBER PREFIX "VB" C/W AT 2680.9 ACFT HRS.	AASF #3, PEORIA, IL. 61607-1497	07-Dec-1999	1	SC9393	
AWR DTD 17DEC99 INSTALLATION & TESTING PROCEDURES FOR ELT.	AASF #3, PEORIA, IL. 61607-1497	17-Dec-1999	1	SC9393	
EBC-302HM EMERGENCY LOCATOR AIRWORTHINESS RELEASE UPDATE DTD 17DEC99	AASF #3, PEORIA, IL. 61607-1497	15-Jan-2000	1	SC9393	



1. AIRCRAFT MODEL <b>CH-47D</b>	2. NOMENCLATURE <b>HELICOPTER, CARGO</b>		3. AIRCRAFT SERIAL NUMBER <b>9100244</b>		
4. REMARKS	5. ORGANIZATION LOCATION	6. DATE	7. ENTRY NUMBER	8. PID	
SOF CH-47-00-04 (TB 1-1520-240-20-117) ONE TIME INSPECTION OF ENGINE TRANSMISSION RECORDS FOR SUSPECT GEARS AND REPLACEMENT OF SUSPECT TRANSMISSION AT 2698.9 ACFT HRS.	AASF #3, PEORIA, IL. 61607-1497	28-Jan-2000	1	SC9393	
SOF CH-47-00-05 (TB 1-1520-240-20-120) ONE TIME INSPECTION OF M/R HUB PITCH HOUSING C/W AT 2698.9 ACFT HRS.	AASF, PEORIA, IL. 61607-1497	02-May-2000	1	SC9393	
CH-47-00-ASAM-01 (TB 1-1520-240-20-119) INITIAL AND RECURRING INSP OF FUEL PODS FOR CORROSION AND ELECTRICAL BONDING C/W AT 2698.9 ACFT HRS. SOF CH-47-00-01	AASF #3, PEORIA, IL. 61607-1497	11-May-2000	1	SC9393	
CH-47-00-ASAM-02 (TB 1-1520-240-20-118) INITIAL, RECURRING INSP AND REPLACEMENT OF HORIZONTAL HINGE PIN SHOULDER BOLTS. C/W AT 2698.9 ACFT HRS.	AASF #3, PEORIA, IL. 61607-1497	11-May-2000	2	SC9393	
SOF CH-47-00-06 AUTHORIZE AIRCRAFT HAVEING AN IMPROVED APU OR AN APU HAVEING THE CONTAINMENT DEVICE TO OPERATE WITHOUT RESTRICTIONS OF SOF CH-47-00-01	AASF #3, PEORIA, IL. 61607-1497	16-May-2000	1	SC9393	
ACFT HYDRAULIC SYSTEM PURIFFIED WITH AGPU S/N 360A-0279 START TIME 130 STOP 150 PURIFFIER S/N A045 START 37.5 STOP 57.5 C/W AT 2698.9 ACFT HRS.	AASF #3, PEORIA, IL. 61607-1497	08-Jun-2000	1	SC9393	
CH-47-00-ASAM-03 (TB 1-1520-240-20-121) ONE TIME AND RECURRING HYDRAULIC SAMPLES C/W AT 2698.9 ACFT HRS.	AASF #3, PEORIA, IL. 61607-1497	08-Jun-2000	2	SC9393	
CH-47-00-ASAM-04 (TB 1-1520-240-20-122) INSPECTION OF ROTOR HEAD RECORDS FOR HORIZONTAL HINGE PINS WITH SERIAL NUMBERS PRIOR TO UW2407 C/W AT 2702.5 ACFT HRS.	AASF #3, PEORIA, IL. 61607-1497	26-Jul-2000	1	SC9393	
CH-47-00-ASAM-05 (TB 1-1520-240-20-123) INSPECTION OF FWD AND AFT SLIDER SHAFT SEALS C/W AT 2702.5 ACFT HRS.	AASF #3, PEORIA, IL. 61607-1497	08-Aug-2000	1	SC9393	
OCM/ACE PERFORMED AT 2706 ACFT HRS. BY TEAM MEMBER J AMCOM/OLR FTCKY	AASF #3, PEORIA, IL. 61607-1497	31-Aug-2000	1	FS6922	
CH-47-00-ASAM-06 (TB 1-1520-240-20-126) INSPECTION FOR DEFECTIVE FULL AUTHORITY DIGITAL ELECTRONIC CONTROL P3 DRAIN CARTRIDGE T55-GA-714A ENG N/A.	AASF #3, PEORIA, IL. 61607-1497	26-Sep-2000	1	SC9393	

1. AIRCRAFT MODEL <b>CH-47D</b>	2. NOMENCLATURE <b>HELICOPTER, CARGO</b>		3. AIRCRAFT SERIAL NUMBER <b>9100244</b>		
4. REMARKS	5. ORGANIZATION LOCATION	6. DATE	7. ENTRY NUMBER	8. PID	
SOF CH-47-00-07 (TB 1-1520-240-20-129) INITIAL AND RECURRING INSPECTION COMBINING TRANSMISSION COOLING FAN DRIVESHAFT C/W AT 2705.6 ACFT HRS.	AASF #3, PEORIA, IL. 61607-1497	26-Sep-2000	2	SC9393	
CH-47-00-ASAM-07 (TB 1-1520-240-20-125) INSPECTION FOR UNTESTED BOLTS, P/N 114R3650-7 C/W AT 2705.6 ACFT HRS.	AASF #3, PEORIA, IL. 61607-1497	27-Sep-2000	1	SC9393	
CH-47-00-ASAM-08 (TB 1-1520-240-20-128) INSPECT FORWARD YOKE SHAFT P/N 145C3051-1 FOR CORROSION C/W AT 2708.9 ACFT HRS.	AASF #3, PEORIA, IL. 61607-1497	10-Oct-2000	1	SC9393	
CH-47-01-ASAM-01 (TB 1-1520-240-20-127) INSPECT FOR INSTALLATION OF MA-16 INERTIA REELS P/N 015-870145-3-16, C/W 2721.1 ACFT HRS.	AASF #3, PEORIA, IL. 61607-1497	17-Oct-2000	1	SC9393	
CH-47-01-ASAM-02 (TB 1-1520-240-20-130) INSPECT FOR UNTESTED BOLTS P/N 114R3650-6 AND 114R3650-11. C/W AT 2724.8 ACFT HRS.	AASF #3, PEORIA, IL. 61607-1497	20-Oct-2000	1	SC9393	
CH-47-ASAM-01-05 (TB 1-1520-240-20-132) ONE TIME INSPECTION OF ROTOR HEAD ASSEMBLY DROOP STOP BOLTS FOR PROPER LENGTH. C/W AT 2726.1 ACFT HRS.	AASF #3, PEORIA, IL. 61607-1497	21-Dec-2000	1	SC9393	
SOF CH-47-01-01 TB 1-1520-240-20-134 ONE TIME INSPECTION OF AFT ROTOR HEAD ASSEMBLIES AND ENGINE CROSS SHAFT ADAPTER ASSEMBLIES C/W AT 2726.1 ACFT HRS.	AASF #3, PEORIA, IL. 61607-1497	27-Dec-2000	1	SC9393	
SOF CH-47-01-02 (TB 1-1520-240-20-136) INSPECTION OF DROOP STOPS C/W AT 2726.1 ACFT HRS.	AASF #3, PEORIA, IL. 61607-1497	03-Feb-2001	1	SC9393	
CH-47-01-ASAM-07 (TB 1-1520-240-20-135) INSP FOR UNTESTED FSP P/N 114R3650-13 AND 114R3650-15 BOLTS C/W AT 2726.1 ACFT HRS.	AASF #3, PEORIA, IL. 61607-1497	12-Feb-2001	1	SC9393	
SOF CH-47-01-03 (TB 1-1520-240-20-137) UNGROUNDING REQUIRMENTS FOR AIRCRAFT WITH INCORRECTLY INSTALLED DROOP STOPS SOF CH-47-01-02 N/A. C/W AT 2726.1 ACFT HRS.	AASF #3, PEORIA, IL. 61607-1497	23-Feb-2001	1	SC9393	
CH-47-01-ASAM-04 & CH-47-01-ASAM-06 (TB 1-1520-240-20-133) INSPECTION FOR UNTESTED FLIGHT SAFETY PARTS, TIE BAR PINS ASSEMBLIES P/N 114R2168-3 AND 114R2168-4 C/W AT 2726.1 ACFT HRS.	AASF #3, PEORIA, IL. 61607-1497	27-Feb-2001	1	SC9393	

1. AIRCRAFT MODEL <b>CH-47D</b>	2. NOMENCLATURE <b>HELICOPTER, CARGO</b>		3. AIRCRAFT SERIAL NUMBER <b>9100244</b>		
4. REMARKS	5. ORGANIZATION LOCATION	6. DATE	7. ENTRY NUMBER	8. PID	
CH-47-01-ASAM-03 TB 1-1520-240-20-131 FWD AND AFT ROTOR HUB LIGHTENING HOLE INSPECTIONS C/W AT 2726.1 ACFT HRS.	AASF#3, PEORIA, IL. 61607-1497	23-Mar-2001	1	SC9393	
PHASE MAINTENANCE INSP. #2 COMPLETED AT 2726.1 ACFT HRS. PHASE #3 DUE AT 2926.1 ACFT HRS.	AASF #3, PEORIA, IL. 61607-1497	29-Mar-2001	1	EL9720	
ACFT HYDRAULIC SYSTEM PURIFIED WITH AGPU S/N 83-360A0279 START TIME 215 STOP 222 PURIFIER S/N A045 START 166.6 STOP 178.7 C/W AT 2737.9 ACFT HRS	AASF #3, PEORIA, IL. 61607-1497	24-Apr-2001	1	SC9393	
CH-47-01-ASAM-09 (TB 1-1520-240-20-139) INSP FOR UNTESTED FLIGHT SAFETY PARTS BOLTS, P/N 114R3650-9 AND BACB30ST10-40 C/W AT 2787.1	AASF #3, PEORIA, IL. 61607-1497	12-Sep-2001	1	SC9393	
CH-47-02-ASAM-01 (TB 1-1520-240-20-142) ONE TIME INSPECT OF ALL TUNNEL COVER ASSEMBLIES MANUFACTURED BY NORCO AT 2793.9 ACFT HRS.	AASF #3, PEORIA, IL. 61607-1497	09-Oct-2001	1	SC9393	
CH-47-01-ASAM-08 (TB 1-1520-240-20-138) INSPECTION OF FLIGHT AND UTILITY BOOST HYDRAULIC CONTROL MODULES C/W AT 2798.7 ACFT HRS.	AASF #3, PEORIA, IL. 61607-1497	16-Oct-2001	1	SC9393	
OCM/ACE PERFORMED AT 2805 ACFT HRS. BY TEAM MEMBER J. AMCOM/OLR FTCKY	AASF #3, PEORIA, IL. 61607-1497	20-Nov-2001	1	FS6922	
AIRWORTHINESS RELEASE (AWR) FOR THE COMMUNICATION EAR PLUG (CEP) EMC TEST FLIGHT COMPLETED IAW AWR DATED 14JUL99.	AASF #3, PEORIA, IL. 61607-1497	14-Jan-2002	1	SC9393	
STRIPPED AIRCRAFT USING PMB. PAINTED IAW CONTRACT #F34601-97-D-0423 (CARC MIL-C-53039)	LEAR SIEGLER, GROTON, CT	03-Apr-2002	1	RL8948	
SOF CH-47-02-02 CHANGED MAX TRANSIENT ROTOR SPEED LIMIT TO 111% RPM. INSP OF ROTARY WG TIE BAR ASSYS	CT AVCRAD, GROTON, CT. 06340	12-Apr-2002	1	DO7847	
SOF CH-47-02-03 CHANGED MAX TRANSIENT ROTOR SPEED LIMIT TO 111% RPM. REVISION TO 02-02	CT AVCRAD, GROTON, CT. 06340	12-Apr-2002	2	DO7847	
SOF CH-47-02-01 SWASHPLATE LOWER SEAL RETAINER SELF-LOCKING NUT INSP CW AT 2814.0 ACFT HRS.	CT AVCRAD, GROTON, CT. 06340	04-May-2002	1	PE7373	
SOF CH-47-02-04 INSP FWD PIVOTING ACTUATOR TO SW' PLATE ATTACHMENT HDWR FOR PROPER INSTALLATION CW AT 2814.0 ACFT HRS.	CT AVCRAD, GROTON, CT. 06340	04-May-2002	2	PE7373	

1. AIRCRAFT MODEL <b>CH-47D</b>	2. NOMENCLATURE <b>HELICOPTER, CARGO</b>		3. AIRCRAFT SERIAL NUMBER <b>9100244</b>		
4. REMARKS	5. ORGANIZATION LOCATION	6. DATE	7. ENTRY NUMBER	8. PID	
SOF CH-47-02-05 INSPECTION OF THE ROTARY WG HEAD TIE BAR ASSY'S. REVISION TO SOF 02-03 THAT HAVE NOT BEEN INSPECTED CW AT 2814.0 ACFT HRS.	CT AVCRAD, GROTON, CT. 06340	04-May-2002	3	PE7373	
CH-47-02-ASAM-02 FWD YOKE SHAFT REPLACEMENT DATE EXTENSION CW AT 2814.0 ACFT HRS.	CT AVCRAD, GROTON, CT. 06340	04-May-2002	4	PE7373	
CH-47-02-ASAM-03 (TB 1-1520-240-20-147) INSPECT FUEL CONTROL RELAY BOX C/W AT 2824.0 ACFT HRS.	AASF #3, PEORIA, IL. 61607-1497	13-Jun-2002	1	SC9393	
SOF CH-47-02-06 (TB 1-1520-240-20-148) INSPECTION OF COMBINING TRANSMISSION FOR PLASTIC MEDIA BLAST PROCEDURE BY CCAD C/W AT 2837.1 ACFT HRS.	AASF #3, PEORIA, IL. 61607-1497	19-Jun-2002	1	SC9393	
CH-47-02-ASAM-04 (TB 1-1520-240-20-149) INSPECT FOR UNTESTED CSI P/N 114C3044-2 AFT YOKE SUPPORT SHAFT C/W AT 2862.1 ACFT HRS.	AASF #3, PEORIA, IL. 61607-1497	25-Jul-2002	1	SC9393	
OCM/ACE PERFORMED AT 2889 ACFT HRS. BY TEAM MEMBER J AMCOM/OLR FTCKY	AASF #3, PEORIA, IL. 61607-1497	26-Sep-2002	1	FS6922	
SOF CH-47-03-01 FWD AND AFT SWASHPLATE BEARING INSPECTION & GREASE SAMPLE C/W AT 2893.8 ACFT HRS.	AASF #3, PEORIA, IL. 61607-1497	08-Oct-2002	1	SC9393	
GEN-03-ASAM-01 MAINTENANCE MANDATORY BATTERY BOX P/N B4041380-1 C/W AT 2926.0 ACFT HRS.	AASF #3, PEORIA, IL. 61607-1497	19-Dec-2002	1	SC9393	
CH-47-03-ASAM-01 ENGINE DRIVE SHAFT RETIREMENT LIFE CHANGE COMPLETED AT 2926.0 ACFT HOURS	AASF #3, PEORIA, IL. 61607-1497	25-Mar-2003	1	MK3517	
CH-47-03-ASAM-02 PERFORMANCE PLANNING DURING DESERT OPERATIONS AWR CONTRACTS COMPLIED WITH 20030808	AASF #3, PEORIA, IL. 61607-1497	03-Aug-2003	1	MK3517	
OCM/ACE PERFORMED AT 2300 A/C HRS BY TEAM MEMBER J AMCOM/OLR FTCKY	AASF #3, PEORIA, IL. 61607-1497	26-Sep-2003	1	MK3517	
OCM/ACE PERFORMED AT 2926.0 ACFT HRS BY TEAM MEMBER QQ AMCOM PROJECT OLR.	DYNCORP PROJECT OLR FT CAMPBELL KY, AASF # 3, PEORIA, IL. 61607-14	15-Sep-2004	1	LS2032	
COMPLIED WITH ASAM, CH-47-05-ASAM-01 ALL CH-47D AFT CRITICAL DYNAMIC COMPONETS.	AASF #3, PEORIA, IL. 61607-1497	18-Oct-2004	1	JJ3146	

1. AIRCRAFT MODEL <b>CH-47D</b>	2. NOMENCLATURE <b>HELICOPTER, CARGO</b>	3. AIRCRAFT SERIAL NUMBER <b>9100244</b>		
4. REMARKS	5. ORGANIZATION LOCATION	6. DATE	7. ENTRY NUMBER	8. PID
CH-47-04-ASAM-02: TRANSIENT & AVOID BANDS ON CRUISE GUIDE INDICATOR COMPLIED WITH 20041102	AASF #3, PEORIA, IL. 61607-1497	02-Nov-2004	1	DW5952
SOF CH-47-05-01 SWASHPLATE ROTATING RING COMPLETED AT 7656.2 ACFT HRS	AASF #3, PEORIA, IL. 61607-1497	05-Jan-2005	1	MK3517
CH-47-04-ASAM-01: AFT FUSELAGE BELLCRANK FASTENERS HARDWARE COMPLIED WITH 20050325	AASF #3, PEORIA, IL. 61607-1497	25-Mar-2005	1	DW5952
PHASE #3 COMPLETED @ 2926.0 ACFT HRS ALL HYD PURIFICATION COMPLETED. PHASE #4 DUE @ 3126.0 ACFT HRS.	F CO 106TH AVN, PEORIA, IL. 61607-1497	08-Apr-2005	1	DW5952
600 HR EDDY CURRENT INSP FOR ENG. MOUNTS & DRAG LINKS COMPLETED @ 2926.0 ACFT HRS NEXT INSP DUE @ 3526.0 ACFT HRS.	F CO 106TH AVN, PEORIA, IL. 61607-1497	08-Apr-2005	2	DW5952
PHASES 1-4 COMPLETED @ 2926.0 ACFT HRS SO ACFT CAN BE PLACED INTO THE 400 FLIGHT HOUR CYCLE SERVICE PROGRAM (400 CSP) NEXT 200 HR INSP DUE @ 3126.0 ACFT HRS. & 400 INSP DUE @3326.0 ACFT HRS	F CO 106TH AVN, PEORIA, IL. 61607-1497	08-Apr-2005	3	DW5952
OCM/ACE PERFORMED AT 2956 ACFT HR. BY TEAM MEMBER QQ AMCOM PROJECT OLR	DYNCORP PROJECT OLR, PEORIA, IL. 61607-1497	20-Jul-2005	1	LS2032
COMPLIED WITH THE REQUIREMENTS OF CH-47-05-ASAM-02 ON 21 JUL 2005 AT AIRCRAFT HOURS 2967.	AASF #3, PEORIA, IL. 61607-1497	21-Jul-2005	1	MC7543
COMPLIED WITH ASAM CH-47-05-ASAM-03 VERTICAL HINGE PIN BEARINGS AT 2970.0 ACFT HRS	AASF #3, PEORIA, IL. 61607-1497	22-Jul-2005	1	MK3517
SOF CH-47-05-02 INSP OF ALL ROTOR BLADE ROOT ENDS FOR FIBER DISTORTION COMPLETED ON 26 JUL 05 @ 2974 .3 ACFT HRS ON SN # A-1-104E, A-1-102E, A-2-835E, A-2-940E, AND A-2-974E ALL BLADES OK	AASF #3, PEORIA, IL. 61607-1497	27-Jul-2005	1	DW5952
CH47-05-ASAM-04 INSP AFT XMSN RETAINER AT NEXT PHASE BUT NLT 31JUL07	AASF-FTIG, ANNVILLE, PA 17003-5005	28-Jul-2005	1	GM0923
CH-47-05-ASAM-05 INSP FOR PROPER INST'D HYD CHECK VALVES AT NEXT PHASE	AASF-FTIG, ANNVILLE, PA 17003-5005	09-Aug-2005	1	GM0923
COMPLIED WITH CH-47-05-ASAM-06 HYD FLUID SYS. MAINTENANCE (RESCINDED ALL HYD SAMPLES) 0 HR INTERVAL	AASF #3, PEORIA, IL. 61607-1497	16-Sep-2005	1	DW5952

1. AIRCRAFT MODEL CH-47D	2. NOMENCLATURE HELICOPTER, CARGO		3. AIRCRAFT SERIAL NUMBER 9100244		
4. REMARKS	5. ORGANIZATION LOCATION	6. DATE	7. ENTRY NUMBER	8. PID	
CH-47-06-ASAM-01 COMPLETED OK AT 3103.2 ACFT HRS ON 9 JAN 06. ON INSTALLED SN: BCS138BA, BC187BA, BCS191BSA, BCS134BSA	AASF #3, PEORIA, IL. 61607-1497	09-Jan-2006	1	DW5952	
COMPLIED WITH REQUIREMENTS OF CH-47-06-SOF-01 M24 DOOR MOUNTED ARMAMENT SUBSYSTEM AT 3107 ACFT HRS	AASF #3, PEORIA, IL. 61607-1497	18-Jan-2006	1	MK3517	
COMPLETED CH-47-06-SOF-02 AT ACFT HRS 3125.5 HAS APU PN: 160150-10A INSTALLED	AASF #3, PEORIA, IL. 61607-1497	14-Feb-2006	1	DW5952	
CH-47-06-SOF-03 REQUIRMENTS COMPLETED AT 3125.5 ACFT HRS	AASF #3, PEORIA, IL. 61607-1497	08-Mar-2006	1	DW5952	
CH-47-06-ASAM-03 COMPLIED WITH AT 3145.8 ACFT HRS	AASF #3, PEORIA, IL. 61607-1497	11-May-2006	1	DB2493	
CH-47-06-SOF-04 COMPLIED WITH AT 3161.6 ACFT HRS	AASF #3, PEORIA, IL. 61607-1497	26-May-2006	1	DB2493	
CH-47-06-SOF-05 FOR SUSPECT FORWARD ROTOR BLADES COMPLETED OK AT 3228.4 ACFT HRS.	AASF #3, PEORIA, IL. 61607-1497	22-Aug-2006	1	DW5952	
OCM/ACE PERFORMED AT 3229 ACFT. HR. BY TEAM MEMBER QQ AMCOM PROJECT OLR	DYNCORP PROJECT OLR, FT. CAMPBELL, KY 42223	25-Aug-2006	1	LS2032	
CH-47-06-SOF-06 REINSPECT FOR SUSPECTED COMPONENT S/N'S AFT ROTOR SHAFTS AND AFT PITCH HOUSINGS COMPLIED WITH OK @ 3246.9 ACFT HRS	AASF #3, PEORIA, IL. 61607-1497	15-Sep-2006	1	DB2493	
CH-47-07-SOF-01 (ALL H47 SERIES) SWASHPLATE ROTATING RING NDI REQUIREMENTS CHANGED TO 200 HRS COMPLIED WITH @ 3270.4 ACFT HRS	AASF #3, PEORIA, IL. 61607-1497	24-Oct-2006	1	DB2493	
CH-47-07-ASAM-01 REQUIRE SPECIFIC ORDER FOR POWERING THE KY-100 AND ARC-220 DURING NORMAL START UP PROCEDURES COMPLIED WITH @ 3298.0 ACFT HRS.	AASF #3, 2323 S. AIRPORT RD. PEORIA, IL	19-Jan-2007	1	SB4990	
CH-47-07-SOF-02, ONE TIME INSP FOR SUSPECTED FWD & AFT ROTOR BLADES BY S/N'S COMPLIED WITH @ 3298.0 ACFT HRS	AASF #3, PEORIA, IL. 61607-1497	23-Jan-2007	1	DB2493	
COMPLIED WITH REQUIREMENTS OF CH-47-06-ASAM-02 ONE TIME INSP OF CONNECTING LINKS P/N 145C3340-2 @ 3311.0 ACFT HOURS	AASF #3, PEORIA, IL. 61607-1497	05-Mar-2007	1	DB2493	

1. AIRCRAFT MODEL CH-47D	2. NOMENCLATURE HELICOPTER, CARGO	3. AIRCRAFT SERIAL NUMBER 9100244		
4. REMARKS	5. ORGANIZATION LOCATION	6. DATE	7. ENTRY NUMBER	8. PID
PHASE #1 400HR CYCLE COMPLETED @ 3326.0 ACFT HRS ALL HYD PURIFICATION COMPLETED, PHASE #2 400HR CYCLE DUE @ 3726.0 ACFT HRS.	F CO 106TH AVN, AASF # 3 PEORIA, IL. 61607-149	02-May-2007	1	DB2493
HOT END INSPECTION #1 WAS PERFORMED ON ENGINE SN# 06PGA01035 @ 106.3 ENGINE OPERATING HOURS/ 3432.2 AIRCRAFT HOURS. COMPUTED ELAPSED TIME IN CONTINGENCY POWER WAS 6 SECONDS. DECU WILL BE CLEARED OF EXCEEDANCE IAW TM	AASF, EASTOVER SC	13-Sep-2007	1	JJ712252
COMPLIED WITH REQUIREMENTS OF CH-47-07-SOF-03, SUSPECT ROTOR BLADES @ 3432.2 HOURS	AASF, EASTOVER SC	27-Sep-2007	1	JJ712252
COMPLIED WITH REQUIREMENTS OF H-47-08-AMAM-01 @ 3432.2 HOURS	AASF, EASTOVER SC 29044	08-Nov-2007	1	JJ712252
OCN/ACE PERFORMED AT 3461 ACFT HR BY TEAM MEMBER R. AMCOM PROJECT OLR.	DYNCORP OLR, PEORIA, IL	11-Feb-2008	1	LE821973
COMPLIED WITH REQUIREMENTS OF H-47-08-ASAM-01 @ 3461.2 ACFT HRS	AASF # 3, PEORIA, IL 61607	18-Mar-2008	1	DB562493
COMPLIED WITH REQUIREMENTS OF H-47-08-AMAM-03 @ 3498.7 ACFT HRS	AASF # 3, PEORIA, IL	13-May-2008	1	DB562493
COMPLIED WITH REQUIREMENTS OF H-47-08-AMAM-04 @ 3526.0	AASF # 3, PEORIA, IL	12-Jun-2008	1	DB562493
OCM/ACE PERFORMED AT 3616 ACFT HR BY TEAM MEMBER UU AMCOM OLR	DYNCORP RASM-E, PEORIA, IL	21-Aug-2008	1	LE821973
AWR TO INSTALL AND OPERATE WITH AVA SINGLE CAMERA TRACKER BRACKET DTD 29FEB08	AASF#3, PEORIA,IL 61607	25-Sep-2008	1	RR828174
AWR FOR INSTALLATION AND OPERATION OF EXTENDED LENGHT FLARE DISPENSER CABLE ON CH-47D HELICOPTERS DTD 26NOV03	AASF#3, PEORIA,IL 61607	25-Sep-2008	2	RR828174
AWR FOR OPERATIONS OF CH-47D HELICOPTERS WITH AN/AAR-57 COMMON MISSILE WARNING SYSTEM (CMWS) FIFTH ELECTRO-OPTICAL MISSILE SENSOR (EOMS) DTD 31MAR08	AASF#3, PEORIA,IL 61607	25-Sep-2008	3	RR828174
AWR FOR IMPLEMENTATION OF ALTERNATE MAINTENANCE CHECKLISTS FOR SELECTED CH-47D AIRCRAFT DTD 27AUG04	AASF#3, PEORIA,IL 61607	25-Sep-2008	4	RR828174

1. AIRCRAFT MODEL <b>CH-47D</b>	2. NOMENCLATURE <b>HELICOPTER, CARGO</b>		3. AIRCRAFT SERIAL NUMBER <b>9100244</b>		
4. REMARKS	5. ORGANIZATION LOCATION	6. DATE	7. ENTRY NUMBER	8. PID	
AWR FOR CH-47D HELICOPTERS WITH THE ELECTRICALLY POWERED HYDRAULIC ACCUMULATOR PUMP INSTALLED DTD 16OCT07	AASF#3, PEORIA,IL 61607	25-Sep-2008	5	RR828174	
AWR TO AUTHORIZE USE OF GARMIN GPSMAP 496, 396, 296 & 295 ON ALL CH-47D HELICOPTERS DTD 05OCT07	AASF#3, PEORIA,IL 61607	25-Sep-2008	6	RR828174	
AWR FOR CH-47D HELICOPTERS WITH FLUX VALVE RELOCATED DTD 06SEP05	AASF#3, PEORIA,IL 61607	25-Sep-2008	7	RR828174	
AWR FOR RELOCATION OF CABIN BUBBLE WINDOWS ON CH-47D HELICOPTERS DTD 30JUL01 AND 28NOV03 R1	AASF#3, PEORIA,IL 61607	25-Sep-2008	8	RR828174	
AWR FOR CH-47D HELICOPTERS WITH THE UPPER CLAMSHELL DOOR LATCH MODIFICATION INSTALLED DTD 31OCT05	AASF#3, PEORIA,IL 61607	25-Sep-2008	9	RR828174	
AWR FOR CH-47D HELICOPTERS WITH THE AN/AAR-57(V) R COMMON MISSILE WARNING SYSTEM / IMPROVED COUNTERMEASURES DISPENSER (CMWS/ICMD) INSTALLED DTD 03FEB06	AASF#3, PEORIA,IL 61607	25-Sep-2008	10	RR828174	
AWR FOR CH-47D HELICOPTERS WITH THE ADVANCED HEADS-UP DISPLAY (HUD) SYSTEM SIGNAL DATA CONVERTER (SDC) PART NUMBER 125110-007 INSTALLED DTD 17AUG06	AASF#3, PEORIA,IL 61607	25-Sep-2008	11	RR828174	
AWR FOR CH-47D HELICOPTERS WITH AIR WARRIOR SINGLE ELECTRONIC DATA MANAGER (EDM) DTD 29FEB08	AASF#3, PEORIA,IL 61607	25-Sep-2008	12	RR828174	
AWR FOR OPERATION OF CH-47D HELICOPTERS WITH THE BLUE FORCE TRACKING (BFT) SYSTEM INSTALLED DTD 29FEB08	AASF#3, PEORIA,IL 61607	25-Sep-2008	13	RR828174	
AWR FOR CH-47D HELICOPTER WITH THE AN/PRC-117F RADIO INSTALLED DTD 28OCT08	AASF#3, PEORIA, IL 61607-1497	30-Oct-2008	1	LE821973	
AIRCRAFT LEFT AASF#3 IN SUPPORT OF OEF IN AFGHANISTAN (JW704607)	B CO 2/238TH GSAB, PEORIA, IL 61607-1497	09-Nov-2008	1	JW704607	
COMPLIED WITH H-47-09-SOF-02 @3694.2 ACFT HRS	BCO 2/238TH GSAB, PEORIA, IL 61607-1497	16-Dec-2008	1	LE821973	
ACFT HYDRAULIC SYSTEM PURIFICATION COMPLETED@ 3718.8 ACFT HOURS	DS2, FT. SILL, OK 73503	12-Feb-2009	1	JR389823	
400 HR PHASE COMPLETED @ 3718.8 ACFT HOURS	DS2, FT. SILL, OK 73503	15-Feb-2009	1	JR389823	



1. AIRCRAFT MODEL <b>CH-47D</b>	2. NOMENCLATURE <b>HELICOPTER, CARGO</b>		3. AIRCRAFT SERIAL NUMBER <b>9100244</b>		
4. REMARKS	5. ORGANIZATION LOCATION	6. DATE	7. ENTRY NUMBER	8. PID	
600 HOUR NDI REQUIREMENT.#2 ENG FWD MOUNTS NDI COMPLETED @ 3749.5 ACFT HOURS FOR REPLACEMENT OF #2 ENG NEXT DUE @ 4349.5 ACFT HOURS	DS2, FT. SILL, OK 73503	27-Apr-2009	1	JR389823	
#2 ENG DRAG LINK INSPECTION COMPLETED @ ENG REMOVAL ACFT HOURS 3749.5	DS2, FT. SILL, OK 73503	27-Apr-2009	2	JR389823	
COMPLIED WITH H-47-09-AMAM-02 @ 3776.4 ACFT HRS	STOCKTON AASF #2, STOCKTON, CA 95206-3919	16-Jul-2009	1	ET131609	
COMPLIED WITH H-47-09-AMAM-03	STOCKTON AASF #2, STOCKTON, CA 95206-3997	15-Sep-2009	1	ET131609	
ACE PERFORMED @ 3846.7 A/C HR AT STOCKTON AASF #1 BY HH & E	OLR WEST, FT LEWIS WA 98439	01-Dec-2009	1	CA866418	
AWR DATED 26 AUG 2009 APPLIED EMC-100 ECU (DECU 2) (TN64589C)	STOCKTON AASF #2, STOCKTON, CA 95206-3997	01-Dec-2009	2	WC258793	
H-47-10-ASAM-02 COMPLIED WITH (FORWARD PYLON HYDRAULIC LINE CLAMPING)	STOCKTON AASF #2, STOCKTON, CA 95206-3997	04-Jan-2010	1	WC258793	
H 47-10-AMAM-02 COMPLIED WITH (IMMC) LCF CHANGE 60B REQUIREMENTS	STOCKTON AASF, STOCKTON, CA 95206-3997	01-Feb-2010	1	WC258793	
GEN-10-AMAM-02 COMPLIED WITH (DISTRIBUTION OF NEW AIRCRAFT ELECTRONIC LOGBOOK).	STOCKTON AASF #2, STOCKTON, CA 95206-3997	04-Feb-2010	1	ET131609	
H-47-10-AMAM-03 COMPLIED WITH (FORWARD ROTOR HUB RETIREMENT LIFE REDUCTION	STOCKTON AASF, STOCKTON, CA 95206-3997	15-Mar-2010	1	WC258793	
AWR HAS BEEN APPLIED FOR INSTALLATION OF THE EBC-406HM EMERGENCY LOCATOR TRANSMITTER ELT (TTS 56878A)	STOCKTON AASF, STOCKTON, CA 95206-3997	16-Mar-2010	1	WC258793	
ACE PERFORMED @ 3908 A/C HRS @ STOCKTON CA. AASF #2 BY JJ & E	OLR WEST, FT. LEWIS WA 98439	26-Mar-2010	1	CA866418	
AMAM H-47-10-04 COMPLIED WITH, (AFT SLIDER SHAFT RETIREMENT LIFE)	STOCKTON AASF, STOCKTON, CA 95206-3997	07-Apr-2010	1	WC258793	
200 HRS CSI COMPLETED @ 3918.8 A/C HOURS, STOCKTON AASF #2 , CA	B-CO 1/126TH, STOCKTON AASF #2, STOCKTON, CA 95206-3997	10-May-2010	1	RB118717	

1. AIRCRAFT MODEL <b>CH-47D</b>	2. NOMENCLATURE <b>HELICOPTER, CARGO</b>	3. AIRCRAFT SERIAL NUMBER <b>9100244</b>		
4. REMARKS	5. ORGANIZATION LOCATION	6. DATE	7. ENTRY NUMBER	8. PID
H-47-10-ASAM-04 COMPLIED WITH (ROTOR HUB S/N CHECK)	STOCKTON AASF, B CO 126TH, STOCKTON, CA 95206-3997	10-Jul-2010	1	RB118717
H-47-10-ASAM-07 COMPLIED WITH (5,000LBS TIE DOWN RING)	STOCKTON AASF #2, STOCKTON, CA 95206-3997	14-Oct-2010	1	RB118717
H-47-11-ASAM-01 COMPLIED WITH (ALUMINUM FLAT WASHERS INSTALLED)	STOCKTON AASF#2, STOCKTON, CA 95206-3997	02-Nov-2010	1	WC258793
H-47-11-AMAM01 HAS BEEN COMPLIED WITH. (AMCOM CHANGE 61)	STOCKTON AASF, STOCKTON, CA 95206-3997	05-Jan-2011	1	WC258793
H-47-11-ASAM-03 HAS BEEN COMPLIED WITH (CORREDED CONNECTING LINKS)	STOCKTON AASF, STOCKTON, CA 95206-3997	20-Apr-2011	3	RB118717
H-47-11-ASAM-04 HAS BEEN COMPLIED WITH (DAMPNER ROD END BEARINGS)	STOCKTON AASF, STOCKTON, CA 95206-3997	20-Apr-2011	4	RB118717
PMS # 3 (400) COMPLETED AT 4114.2 A/C HRS. NEXT PMS #2 (200) DUE AT 4314.2	STOCKTON AASF# 2, STOCKTON, CA 95206-3997	24-Aug-2011	1	RB118717
COMPLIED WITH REQUIREMENTS OF H-47-11-AMAM-03( AMCOM CHANGE 62)	STOCKTON AASF, STOCKTON, CA 95206-3997	21-Oct-2011	1	WC258793
CH-47-12-SOF-01 HAS BEEN COMPLIED WITH (DECU RECALL) GOOD S/N'S	STOCKTON AASF #2, STOCKTON, CA 95206-3997	23-Nov-2011	1	RB118717
ACE PERFORMED @ 4169 HOURS @ STOCKTON CA AASF BY TEAM MEMBERS JJ & T	RASM P URS, JBLM, WA	15-Dec-2011	1	DB417484
NDI - INSP A822 - INSPECT/NDI FORWARD AIRFRAME SUPPORT ENGINE MOUNT LUGS. (EDDY CURRENT) WAS COMPLETED ON BOTH #1 AND #2 ENGINE MOUNTS AT 4195.3 ACFT HOURS. NEXT DUE AT 4795.3 ACFT HOURS	SCK AASF #2, STOCKTON, CA 95206-3997	22-May-2012	1	CA221476
H-47-12-AMAM-02 HAS BEEN COMPLIED WITH. (400 HR OIL SAMPLES)	B CO 1/126TH, STOCKTON, CA 95206-3997	31-May-2012	1	RB118717
PMS2 COMPLETED AT ACFT HRS 4195.3 NEXT PMS3 DUE AT ACFT HRS 4395.3	SCK AASF, STOCKTON, CA 95206-3997	25-Jun-2012	1	FK959522
H-47-12-ASAM-01 HAS BEEN COMPLIED WITH (YAW ILCA INPUT H/W AND HYDRAULIC PRESSURE TUBE CLEARANCE)	B CO 126TH AVN, STOCKTON, CA 95206-3997	15-Aug-2012	1	FK959522

1. AIRCRAFT MODEL <b>CH-47D</b>	2. NOMENCLATURE <b>HELICOPTER, CARGO</b>		3. AIRCRAFT SERIAL NUMBER <b>9100244</b>		
4. REMARKS	5. ORGANIZATION LOCATION	6. DATE	7. ENTRY NUMBER	8. PID	
H-47-12-AMAM-04 HAS BEEN COMPLIED WITH (FEDAC EMERGENCY PROCEDURE UPDATE)	B CO 1/126 AVN, FT. HOOD, TX	21-Sep-2012	1	CA221476	
COMPLIED WITH H-47-13-ASAM-01 (CORRODED CONNECTING LINK PN 145C3340-7) @ 4266.4 ACFT HRS	B CO 1-126TH AVN, BAGRAM, AFGHANISTAN	28-Oct-2012	1	JC733447	
H-47-11-AMAM-04 HAS BEEN COMPLIED WITH ON 26JUL12 (AN/ASN-128D DGNS "SUITE D" SOFTWARE)	D CO 1-101 TF NO MERCY, SALERNO	25-Nov-2012	1	JC733447	
COMPLIED WITH H-47-13-AMAM-02 @ 4338.2 ACFT HRS (AMCOM CHG 63)	D CO 1-101 TF NO MERCY, SALERNO	08-Dec-2012	1	JC733447	
COMPLIED WITH H-47-13-ASAM-02 (MID-CABIN HATCH CARGO HOOK) @ 4352.2	D CO 1-101 TF NO MERCY, SALERNO	14-Dec-2012	1	JC733447	
COMPLIED WITH H-47-13-ASAM-03 @ 4353.4 ACFT HRS (IRSS INSTALLED)	D CO 1-101 TF NO MERCY, SALERNO	18-Dec-2012	1	JC733447	
PMS 3 COMPLETED AT 4383.8 ACFT HRS, NEXT PMS DUE IS PMS 2 @ 4583.8 ACFT HRS	TASM-O, BAF, AFGHANISTAN	03-Feb-2013	1	DP153884	
COMPLIED WITH H-47-13-ASAM-03 @ ACFT HRS 4383.8 (IRSS)	TAMS-O, BAF, AFGHANISTAN	05-Feb-2013	1	DP153884	
MEC F73598 13MAR08 ACFT HRS 3461.2 GRANTS PERMISSION TO Modify the P/N LSF00354-001 gusset, PART OF MWO 1-1520-240-50-91 AIR WARRIOR. (LATE ENTRY)	D CO 5-101, FOB SHANK	25-Feb-2013	1	JC733447	